

RAJASTHAN STATE AGRICULTURAL MARKETING BOARD JAIPUR
PROGRESS OF SOCIAL JUSTICE AND EMPOWERMENT DEPARTMENT WORKS UPTO THE MONTH OF DECEMBER 2025
(Mukhyamantri Punarwas Griha)

Amt. in Lakhs

S. No	Name of Work	Sanct. Date	Sanct. Amt	District	W.O. Date	W.O. Amt.	St. dt. of compl.	Actual dt. of compl./ Dt. of Withdrawl	Total Fin Prog.	Present Status of Work/ Remark
1	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Ajmer	31.03.2023	405.71	09.04.2024	15-12-2024	464.20	Being Finalised
2	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Ajmer	24.03.2023	405.78	02.04.2024	10-11-2024	475.76	Being Finalised
3	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Ajmer	24.03.2023	405.77	02.04.2024	10-12-2024	474.47	Being Finalised
4	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Nagaur	17.04.2023	422.62	26.04.2024	20-02-2025	441.89	Completed
5	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jaipur	01.03.2023	418.20	10.03.2024	10-03-2024	475.03	Completed
6	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jaipur	01.03.2023	424.80	10.03.2024	08-03-2024	474.86	Completed
7	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jaipur	28.09.2023	405.96	07.10.2024	06-08-2024	472.90	Completed
8	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Tonk	09.03.2023	422.00	19.03.2024		0.00	Not started due to non allocation of land
9	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	SWM	09.03.2023	426.00	19.11.2024	12-01-2025	385.93	Completed
10	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bharatpur	09.03.2023	420.69	18.01.2024	18-01-2024	472.87	Completed
11	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Dholpur	22.03.2023	435.21	31.01.2024	15-06-2025	469.00	Being Finalised
12	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Alwar	13.03.2023	416.75	22.01.2024	07-11-2024	441.69	Completed
13	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Sikar	22.03.2023	401.70	31.01.2024	31-01-2024	465.55	Completed
14	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jhunjhunu	06.04.2023	415.67	15.02.2024	10-07-2024	447.66	Being Finalised
15	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Churu	31.03.2023	362.50	09.02.2024	08-02-2024	396.41	Completed
16	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Kota	12.04.2023	412.67	22.04.2024	26-03-2025	458.00	Completed
17	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Kota	12.04.2023	411.47	22.04.2024	26-03-2025	455.00	Completed

S. No	Name of Work	Sanct. Date	Sanct. Amt	District	W.O. Date	W.O. Amt.	St. dt. of compl.	Actual dt. of compl./ Dt. of Withdrawl	Total Fin Prog.	Present Status of Work/ Remark
18	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Kota	16.06.2023	427.49	25.06.2024	17-08-2024	470.76	Completed
19	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bundi	09.05.2023	434.33	18.05.2024	15-05-2024	464.52	Completed
20	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Baran	18.04.2023	431.41	27.04.2024	23-04-2025	465.88	Work completed
21	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jhalawar	05.05.2023	434.30	14.05.2024	30-11-2024	467.13	Completed
22	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Udaipur	18.04.2023	377.70	28.04.2024	16-01-2025	405.58	Completed
23	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Udaipur	18.04.2023	377.70	28.04.2024	28-10-2025	360.00	Completed
24	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Udaipur	18.04.2023	377.69	28.04.2024	18-01-2025	407.74	Being Finalised
25	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	RJSMD	18.04.2023	418.75	28.04.2024	25-04-2024	431.48	Completed
26	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Dungarpur	18.04.2023	376.17	28.04.2024	27-10-2025	415.00	Being Finalised
27	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bhilwara	10.04.2023	442.80	19.04.2024	20-05-2024	474.92	Completed
28	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Chittor	04.03.2023	408.27	13.03.2024	13-03-2024	0.00	Not started due to non allocation of land
29	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Pratapgarh	08.03.2023	398.30	17.03.2024	15-03-2024	466.26	Completed
30	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Banswara	18.04.2023	358.09	28.04.2024	03-02-2025	410.10	Being Finalised
31	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bikaner	02.03.2023	457.82	11.01.2024	02-06-2024	443.78	Completed
32	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bikaner	03.03.2023	457.77	12.01.2024	12-01-2024	460.42	Completed
33	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bikaner	02.03.2023	457.77	11.01.2024	09-04-2024	451.42	Completed
34	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	HMH	02.03.2023	400.00	11.01.2024	11-01-2024	470.98	Completed
35	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jodhpur	17.02.2023	437.45	26.11.2023	24-11-2023	401.09	Completed
36	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jodhpur	17.02.2023	434.43	26.11.2023	24-11-2023	395.73	Completed
37	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jodhpur	17.02.2023	436.10	26.11.2023	24-11-2023	454.80	Completed

S. No	Name of Work	Sanct. Date	Sanct. Amt	District	W.O. Date	W.O. Amt.	St. dt. of compl.	Actual dt. of compl./ Dt. of Withdrawl	Total Fin Prog.	Present Status of Work/ Remark
38	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jaisalmer	20.02.2023	430.11	02.12.2023	01-07-2024	432.50	Completed
39	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Barmer	13.02.2023	429.35	20.11.2023	20-12-2024	376.37	Completed
40	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	SGNR	02.03.2023	430.04	11.01.2024	11-01-2024	470.02	Completed
41	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Pali	23.02.2023	420.05	10.02.2024	20-08-2025	454.00	Completed
42	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jalore	23.02.2023	441.70	10.03.2024	28-10-2024	470.28	Completed
43	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Sirohi	16.02.2023	426.94	09.06.2024	28-10-2024	388.47	Completed
44	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Dausa	03.03.2023	423.10	12.03.2024	28-10-2024	472.12	Completed
45	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Karauli	09.03.2023	429.21	18.01.2024		67.69	Under process
	Total		21420.00			18788.34			18720.26	

RAJASTHAN STATE AGRICULTURAL MARKETING BOARD JAIPUR

PROGRESS OF SOCIAL JUSTICE AND EMPOWERMENT DEPARTMENT WORKS UPTO THE MONTH OF DECEMBER 2025

Amt. in Lakhs

S. No	Name of Work	Sanct. Date	Sanct. Amt	District	W.O. Date	W.O. Amt.	St. dt. of compl.	Actual dt. of compl./ Dt. of Withdrawl	Total Fin Prog.	Present Status of Work/ Remark
1	Const. of 50 bedded Working Women Hostel at Village-Kharkhadi, District Kotputli Behror	13-06-2025	358.80	Kotputli-Behror	04.09.2025	273.84	13.09.2026		250.00	Work above DPC level in progress
2	Const. of Working Women Hostel (100 Bedded) under Social Justice & Empowerment Department at Lohagal District Aimer	13-05-2025	618.00	Ajmer	21.07.2025	470.25	30.07.2026		280.00	Foundation work in progress
3	Const. of Working Women Hostel (50 Bedded) under Social Justice & Empowerment Department at Balwa Road District Nagaur	13-05-2025	358.80	Nagaur	18.07.2025	283.84	27.07.2026		170.00	Plinth level Completed
4	Const. of Working Women Hostel (50 Bedded) under Social Justice & Empowerment Department at Sekhabasni District Deedwana Kuchamancity	13-05-2025	358.80	Didwana-Kuchaman	18.07.2025	285.95	27.07.2026		110.00	Plinth level in progres
5	Const. of Working Women Hostel (50 Bedded) under Social Justice & Empowerment Department at Kushalpura Balad District Beawar	13-05-2025	358.80	beawar	21.07.2025	270.41	30.07.2026		260.00	DPC work completed
6	Construction of working women hostel (Capacity 50 Bed) at Sawai Madhopur District Sawai Madhopur	13-05-2025	358.80	SWM	18.07.2025	287.96	27.07.2026		270.00	D.P.C. Complete
7	Construction of working women hostel (Capacity 50 Bed) at Tonk District Tonk	13-05-2025	358.80	Tonk	18.07.2025	279.60	27.07.2026		230.00	Upto Plinth Level
8	Construction of Working Women Hostel Building (100 Bedded) at SPZ Scheme Facility 02 Distt. Bharatpur (Social Justice and Empowerment Department)	13-05-2025	618.00	Bharatpur	16.07.2025	499.67	25.10.2026		190.00	Foundation work in progress

S. No	Name of Work	Sanct. Date	Sanct. Amt	District	W.O. Date	W.O. Amt.	St. dt. of compl.	Actual dt. of compl./ Dt. of Withdrawl	Total Fin Prog.	Present Status of Work/ Remark
9	Construction of Working Women Hostel Building (50 Bedded) Distt. Dholpur (Social Justice and Empowerment Department)	06-06-2025	358.80	Dholpur	18.07.2025	269.89	27.07.2026		260.00	WORK AT PLINTH LEVEL
10	Cost. Of Working Womens Hostel (50 Capacity) at Deeg Distt Deeg	21-07-2025	358.80	Deeg	26.08.2025	310.51	04.09.2026		250.00	FOOTING WORK IN PROGRESS
11	Construction of 50 Bedded Hostel for Working Women at Alwar.	13-05-2025	358.80	Alwar	18.07.2025	288.04	27.07.2026		270.00	GF Slab Shuttering work in Progress
12	Construction of 50 Bedded Hostel for Working Women at Khairthal.	06-06-2025	358.80	Khairthal-Tijara	18.07.2025	296.69	27.07.2026		260.00	B/wall super structure in progress & building S/S in progress.
13	Construction of working women hostel (100 Bedded capacity) SJED at Plot no-30 Ramchandrapura, District Jaipur	13-05-2025	618.00	Jaipur	27.08.2025	524.63	05.09.2026		220.00	P.C.C. work in foundation
14	Construction of 50 Bedded working women hostel at Sikar	13-05-2025	358.80	Sikar	18.07.2025	284.21	27.07.2026		150.00	DPC Work in Progress
15	Construction of 50 Bedded working women hostel at Jhunjhunu	13-05-2025	358.80	Jhunjhunu	21.07.2025	270.64	30.07.2026		110.00	Foundation work in progress
16	Construction of 50 Bedded working women hostel at Churu	13-05-2025	358.80	Churu	18.07.2025	268.23	27.07.2026		270.00	GF Part slab casted
17	Construction of Division Level Working Women Hostel (100 Bedded), Mohanlal Sukhadiya Scheme, D-Block, Kota	13-05-2025	618.00	Kota	10.10.2025	490.66	19.10.2026		270.00	Foundatin work in Progress.
18	Construction of Working Women Hostel (50 Bedded), Gandhi Gram, Bundi	13-05-2025	358.80	Bundi	18.07.2025	297.56	27.05.2026		150.00	Foundatin work in Progress.
19	Construction of 50 Bedded Working Women Hostel at Dhanwara Distt Jhalawar	13-05-2025	358.80	Jhalawar	18.07.2025	296.23	27.05.2026		240.00	Foundatin work in Progress.
20	Construction of 50 Bedded Working Women Hostel at Nalka Distt Baran	13-05-2025	358.80	Baran	18.07.2025	312.50	27.05.2026		90.00	Foundatin work in Progress.
21	Construction of working women (100 women) Hostel at KALADWAS Udaipur, Distt. Udaipur	13-05-2025	618.00	Udaipur	26.08.2025	468.86	05.09.2026		350.00	Plinth beam work in progress
22	Construction of working women (50 women) Hostel at VASUNDHARA VIHAR Dungarpur, Distt. Dungarpur	13-05-2025	358.80	Dungarpur	22.08.2025	279.09	04.09.2026		150.00	Foundation work in progresss

S. No	Name of Work	Sanct. Date	Sanct. Amt	District	W.O. Date	W.O. Amt.	St. dt. of compl.	Actual dt. of compl./ Dt. of Withdrawl	Total Fin Prog.	Present Status of Work/ Remark
23	Construction of Working Women Hostel (50 Bedded) at Salumber Distt. Salumber	21-07-2025	358.80	Salumber	22.08.2025	281.52	01.09.2026		220.00	Plinth beam work in progresss
24	Construction of Working Women Hostel (50 Bedded) at Rajsamand Distt. Rajsamand	21-07-2025	358.80	RJSMND	22.08.2025	285.79	01.09.2026		270.00	G.F. Shuttering work in progress
25	Construction of Working Women Hostel (50 Bedded) at Bhilwara	13-05-2025	358.80	Bhilwara	21.07.2025	282.58	30.06.2026		210.00	FOOTING WORK IN PROGRESS
26	Construction of Working Women Hostel (50 Bedded) at Banswara	13-06-2025	358.80	Banswara	19.08.2025	315.66	28.08.2026		90.00	Foundation work in progress
27	Construction of Working Women Hostel (50 bedded) Under SJED at Pratapgarh	21-07-2025	358.80	Pratapgarh	04.09.2025	302.51	13.09.2026		240.00	Work upto lintel level
28	Construction of Working Women Hostel (50 bedded) Under SJED at Chittorgarh	13-05-2025	358.80	Chittor	04.11.2025	276.16	13.11.2026		210.00	Work upto plinth level
29	Construction of working women hostel (100 Bedded) under SJED at Lal Quarter Subhashpura (Amarsinghpura), Divisional HQ Bikaner	13-05-2025	618.00	Bikaner	17.07.2025	481.87	26.07.2026		0.27	Work order issued, the land allotted for this building is area wise less so the merging the consecutive plot with the allotted plot is under process by SJED DEPT
30	Construction of working women Hostel (50 Bed capacity) at District HQ Hanumanarh	13-05-2025	358.80	HMH	18.07.2025	259.44	27.07.2026		260.00	Gound floor roof casting in progress
31	Construction of Division Level 100 Working Women Unit at Jodhpur.	13-05-2025	618.00	Jodhpur	16.07.2025	504.60	25.05.2026		290.00	Plinth work in progress.
32	Construction of 50 Bedded Working Women Hostel at Phalodi Distt. Phalodi.	06-06-2025	358.80	Phalodi	18.07.2025	301.16	27.07.2026		110.00	Boundary wall and building foundation work in progress
33	Const. work of 50 Bedded Working Women Hostel at Distt. H.Q. Jaisalmer Under SJED	13-05-2025	358.80	Jaisalmer	14.07.2025	304.52	23.05.2026		260.00	FF Slab Shuttering workj in progress
34	Const. work of 50 Bedded Working Women Hostel at Distt. H.Q. Balotra Under SJED	06-06-2025	358.80	Balotra	17.07.2025	311.63	27.07.2026		270.00	Column casted upto roof level
35	Construction of 50 Bedded Working Women Hostel at District HQ Barmer	21-07-2025	358.80	Barmer	14.08.2025	313.01	23.08.2026		260.00	Half portion Slab casted & Rемаing Shuttering work in progress

S. No	Name of Work	Sanct. Date	Sanct. Amt	District	W.O. Date	W.O. Amt.	St. dt. of compl.	Actual dt. of compl./ Dt. of Withdrawl	Total Fin Prog.	Present Status of Work/ Remark
36	Construction of Working Women Hostel-50 Bed Capacity at Sri Ganganagar Distt Sri Ganganagar.	13-05-2025	358.80	SGNR	18.07.2025	316.63	27.07.2026		210.00	RCC & brick masonry work in progress
37	Const. of Worker Women Hostel at HEMAWAS, District-Pali. (50 Women)	13-05-2025	358.80	Pali	22.07.2025	285.68	31.07.2026		110.00	Foundation work is in progress
38	Const. of Worker Women Hostel at Sire mandir road, JALORE. (50 Women)	13-05-2025	358.80	Jalore	18.07.2025	283.52	27.07.2026		0.28	Foundation work is in progress
39	Const. of Working Women Hostel at SIROHI, District-Sirohi. (50 Women)	21-07-2025	358.80	Sirohi	26.08.2025	295.89	04.09.2026		250.00	Slab level
40	Construction of 50 Bedded Hostel for Working Women at Barkheda Distt Karauli	13-05-2025	358.80	Karauli	18.07.2025	286.77	27.07.2026		0.00	Approach Not Available
41	Construction of 50 Bedded Hostel for Working Women at Dausa	21-07-2025	358.80	Dausa	28.08.2025	293.85	06.09.2026		210.00	Plinth Level
	Total		16525.20			13292.05			8270.55	

27.07

