

RAJASTHAN STATE AGRICULTURAL MARKETING BOARD JAIPUR
PROGRESS OF SOCIAL JUSTICE AND EMPOWERMENT DEPARTMENT WORKS UPTO THE MONTH OF DECEMBER 2025
(Mukhyamantri Punarwas Griha)

Amt. in Lakhs

S. No	Name of Work	Sanct. Date	Sanct. Amt	District	W.O. Date	W.O. Amt.	St. dt. of compl.	Actual dt. of compl./ Dt. of Withdrawl	Total Fin Prog.	Present Status of Work/ Remark
1	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Ajmer	31.03.2023	405.71	09.04.2024	15-12-2024	464.20	Being Finalised
2	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Ajmer	24.03.2023	405.78	02.04.2024	10-11-2024	475.76	Being Finalised
3	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Ajmer	24.03.2023	405.77	02.04.2024	10-12-2024	474.47	Being Finalised
4	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Nagaur	17.04.2023	422.62	26.04.2024	20-02-2025	441.89	Completed
5	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jaipur	01.03.2023	418.20	10.03.2024	10-03-2024	475.03	Completed
6	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jaipur	01.03.2023	424.80	10.03.2024	08-03-2024	474.86	Completed
7	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jaipur	28.09.2023	405.96	07.10.2024	06-08-2024	472.90	Completed
8	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Tonk	09.03.2023	422.00	19.03.2024		0.00	Not started due to non allocation of land
9	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	SWM	09.03.2023	426.00	19.11.2024	12-01-2025	385.93	Completed
10	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bharatpur	09.03.2023	420.69	18.01.2024	18-01-2024	472.87	Completed
11	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Dholpur	22.03.2023	435.21	31.01.2024	15-06-2025	469.00	Being Finalised
12	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Alwar	13.03.2023	416.75	22.01.2024	07-11-2024	441.69	Completed
13	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Sikar	22.03.2023	401.70	31.01.2024	31-01-2024	465.55	Completed
14	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jhunjhunu	06.04.2023	415.67	15.02.2024	10-07-2024	447.66	Being Finalised
15	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Churu	31.03.2023	362.50	09.02.2024	08-02-2024	396.41	Completed
16	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Kota	12.04.2023	412.67	22.04.2024	26-03-2025	458.00	Completed
17	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Kota	12.04.2023	411.47	22.04.2024	26-03-2025	455.00	Completed

S. No	Name of Work	Sanct. Date	Sanct. Amt	District	W.O. Date	W.O. Amt.	St. dt. of compl.	Actual dt. of compl./ Dt. of Withdrawl	Total Fin Prog.	Present Status of Work/ Remark
18	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Kota	16.06.2023	427.49	25.06.2024	17-08-2024	470.76	Completed
19	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bundi	09.05.2023	434.33	18.05.2024	15-05-2024	464.52	Completed
20	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Baran	18.04.2023	431.41	27.04.2024	23-04-2025	465.88	Work completed
21	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jhalawar	05.05.2023	434.30	14.05.2024	30-11-2024	467.13	Completed
22	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Udaipur	18.04.2023	377.70	28.04.2024	16-01-2025	405.58	Completed
23	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Udaipur	18.04.2023	377.70	28.04.2024	28-10-2025	360.00	Completed
24	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Udaipur	18.04.2023	377.69	28.04.2024	18-01-2025	407.74	Being Finalised
25	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	RJSMD	18.04.2023	418.75	28.04.2024	25-04-2024	431.48	Completed
26	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Dungarpur	18.04.2023	376.17	28.04.2024	27-10-2025	415.00	Being Finalised
27	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bhilwara	10.04.2023	442.80	19.04.2024	20-05-2024	474.92	Completed
28	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Chittor	04.03.2023	408.27	13.03.2024	13-03-2024	0.00	Not started due to non allocation of land
29	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Pratapgarh	08.03.2023	398.30	17.03.2024	15-03-2024	466.26	Completed
30	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Banswara	18.04.2023	358.09	28.04.2024	03-02-2025	410.10	Being Finalised
31	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bikaner	02.03.2023	457.82	11.01.2024	02-06-2024	443.78	Completed
32	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bikaner	03.03.2023	457.77	12.01.2024	12-01-2024	460.42	Completed
33	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Bikaner	02.03.2023	457.77	11.01.2024	09-04-2024	451.42	Completed
34	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	HMH	02.03.2023	400.00	11.01.2024	11-01-2024	470.98	Completed
35	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jodhpur	17.02.2023	437.45	26.11.2023	24-11-2023	401.09	Completed
36	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jodhpur	17.02.2023	434.43	26.11.2023	24-11-2023	395.73	Completed
37	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jodhpur	17.02.2023	436.10	26.11.2023	24-11-2023	454.80	Completed

S. No	Name of Work	Sanct. Date	Sanct. Amt	District	W.O. Date	W.O. Amt.	St. dt. of compl.	Actual dt. of compl./ Dt. of Withdrawl	Total Fin Prog.	Present Status of Work/ Remark
38	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jaisalmer	20.02.2023	430.11	02.12.2023	01-07-2024	432.50	Completed
39	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Barmer	13.02.2023	429.35	20.11.2023	20-12-2024	376.37	Completed
40	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	SGNR	02.03.2023	430.04	11.01.2024	11-01-2024	470.02	Completed
41	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Pali	23.02.2023	420.05	10.02.2024	20-08-2025	454.00	Completed
42	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Jalore	23.02.2023	441.70	10.03.2024	28-10-2024	470.28	Completed
43	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Sirohi	16.02.2023	426.94	09.06.2024	28-10-2024	388.47	Completed
44	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Dausa	03.03.2023	423.10	12.03.2024	28-10-2024	472.12	Completed
45	Construction of Rehabilitation Centre 75 Bedded Capacity	24-01-2023	476.00	Karauli	09.03.2023	429.21	18.01.2024		67.69	Under process
	Total		21420.00			18788.34			18720.26	